

From: [Julie Burgess](#)
Subject: Firelight Roof Project Update 04.23.2026
Date: Thursday, April 23, 2026 3:21:52 PM
Attachments: [image002.png](#)
[image003.png](#)

Good Afternoon,

We wanted to share a quick update on the progress of the roof project. We have another Thursday snowstorm. The crews were not onsite today due to the snowstorm, and we anticipate they will likely not be onsite tomorrow as well.

Phase 2 Roofing Progress

Buildings 277 / 269: Paneling has been completed, Boston ridges have been installed, and the buildings are ready for shingles.

Buildings 252 / 260 / 268 / 276: Gutters and drip edges have been removed, the buildings have been dried in, and they are ready for panel installation.

Mechanical Vent Work

Phase 2: Mechanical vent work is complete.

Phase 4: Venting work is complete on Candlelight Dr and progressing on Firelight Dr.

Insulation

Building 251/259: Rescheduled for next week due to the snowstorm.

We appreciate your continued patience and cooperation as we navigate spring weather conditions. Please feel free to reach out with any questions regarding the schedule or upcoming work.





Best regards,



Julie Burgess | Account Manager
jburgess@confluencebigsky.com
406.995.7220
Confluencebigsky.com

Formerly Hammond Property Management