

**From:** [Julie Burgess](#)

**Bcc:** Firelight Roof Project Update 04.23.2026  
Thursday, April 30, 2026 3:36:00 PM

**Subject:**

**Date:**

**Attachments:** [image002.png](#)  
[image003.png](#)  
[image004.png](#)

---

Good Afternoon,

We wanted to share a quick update on the progress of the roof project.

#### **Current Roofing Progress**

- Units 252–276: Panel installation in progress
- Units 269–277: Shingles installed
- Units 278–286: Shingles installed
- Units 294–302: Drying in progress
- Unit 306-314: Starting on Saturday, May 2nd

#### **Insulation Installation**

- Units 251 / 259: Insulation completed
- Units 269 / 277: Insulation scheduled for Friday, May 1<sup>st</sup>
- Units 278 /286: Insulation scheduled for Tuesday, May 5<sup>th</sup>

We appreciate your continued patience and cooperation as we work through the changing spring weather conditions and keep the project moving forward as efficiently as possible. Please feel free to reach out with any questions regarding the schedule or upcoming work.





Thank you,



Julie Burgess | Account Manager  
[jburgess@confluencebigsky.com](mailto:jburgess@confluencebigsky.com)  
406.995.7220  
[Confluencebigsky.com](http://Confluencebigsky.com)

Formerly Hammond Property Management