

From: [Julie Burgess](#)
Subject: Firelight Roof Project Update 05.07.2026
Date: Thursday, May 7, 2026 11:36:18 AM
Attachments: [image002.png](#)
[image003.png](#)
[image004.png](#)
[image005.png](#)
[image006.png](#)
[image007.png](#)
[image008.png](#)

Good Morning,

RE: Phase 2

To help make the project updates a little easier to follow, I've organized the latest roofing progress into chart form below.

BUILDING	VENTING	ROOF PROGRESS	GUTTERS	INSULATION	NOTES
Units 251-259	Complete	Complete	Complete	Complete	Awaiting architect inspection
Units 269-277	Complete	Complete	Complete	Complete	Awaiting architect inspection
Units 278-286	Complete	Complete	Complete	Complete	Awaiting architect inspection
Units 252-260-268-276	Complete	Complete	To Be Scheduled	Scheduled 05/11	
Units 294-302	Complete	Complete	Complete	Scheduled 05/08	
Units 306-314	Complete	In Progress	TBD	TBD	Panels installed; crews working on dry-in and shingles
Units 303-311	Complete	In Progress	TBD	TBD	Panel installation underway
Units 319-327	Complete	Scheduled May 8	TBD	TBD	Roofing scheduled to begin May 8th
Units 320-328-336-344	Complete	TBD	TBD	TBD	

Thank you for your continued patience, flexibility, and cooperation as we navigate the changing spring weather conditions and continue making progress on the roofing project. The crews are working hard to keep the schedule moving as efficiently as possible.

As always, please do not hesitate to reach out with any questions regarding your building schedule or upcoming work.



Noah foreman double
checking work





Thank you,



Julie Burgess | Account Manager
jburgess@confluencebigsky.com
406.995.7220
Confluencebigsky.com

Formerly Hammond Property Management

