

From: [Julie Burgess](#)
Subject: Firelight Roof Project Update 05.14.2026
Date: Thursday, May 14, 2026 12:41:26 PM
Attachments: [image002.png](#)
[image003.png](#)

Good Afternoon Owners,

Thank you for your continued patience, flexibility, and cooperation as we navigate the changing spring weather conditions and continue making progress on the roofing project. The crews are working hard to keep the schedule moving as efficiently as possible despite recent wind conditions.

The roofing crews are currently wrapping up Phase 2 of the project and will soon begin transitioning into Phase 4 work areas. Please refer to the attached chart for the buildings and units the crews are actively working on, along with scheduled work.

Due to the high winds over the last couple days, the contractors have increased garbage pick-up frequency around the job sites to help reduce the chance of debris blowing throughout the property. We appreciate everyone's understanding as the crews continue working through these conditions.

BUILDING	VENTING	ROOF PROGRESS	GUTTERS	INSULATION	NOTES
Units 251-259	Complete	Complete	Complete	Complete	Awaiting architect inspection Scheduled 05/26
Units 269-277	Complete	Complete	Complete	Complete	Awaiting architect inspection Scheduled 05/26
Units 278-286	Complete	Complete	Complete	Complete	Awaiting architect inspection Scheduled 05/26
Units 252-260-268-276	Complete	Complete	Complete	Complete	Awaiting architect inspection Scheduled 05/26
Units 294-302	Complete	Complete	Complete	Complete	Awaiting architect inspection Scheduled 05/26
Units 306-314	Complete	Complete	TBD	Scheduled May 14th	Gutters to be installed by architect inspection 05/26
Units 303-311	Complete	Complete	TBD	Schedule May 14-15th	Gutters to be installed by architect inspection 05/26
Units 319-327	Complete	Complete	TBD	Scheduled May 15th	Gutters to be installed by architect inspection 05/26
Units 320-328-336-344	Complete	In progress	TBD	TBD	Panels installed and dry-in; working on shingles
Units 352-360-368-376	Complete	Starting			



As always, please do not hesitate to reach out with any questions regarding your building schedule or upcoming work.

Thank you again for your cooperation and support throughout this project.

Best,



Julie Burgess | Account Manager
jburgess@confluencebigsky.com
406.995.7220
Confluencebigsky.com