

**From:** [Julie Burgess](#)

**Bcc:** Firelight Roof Project Update 05.28.2026 - Phase 4 Firelight Drive  
Thursday, May 28, 2026 4:38:00 PM

**Subject:**

**Date:**

**Attachments:** [image002.png](#)  
[image003.png](#)  
[image004.png](#)  
[image005.png](#)  
[image006.png](#)  
[image007.png](#)

Firelight Owners,

We wanted to share a quick roofing project update. The roofing crews have completed the units on Candlelight Drive and now have turned the corner at Firelight Drive, starting three buildings this week.

Progress remains steady and the project is currently ahead of schedule. At the current pace of approximately three buildings per week, crews are expected to continue down Firelight Drive and begin all buildings up to the Starlight Drive intersection by the end of next week, weather permitting.

Attached are updated progress photos, the current progress chart, and the QR code linking directly to project schedules and updates.

We appreciate everyone's continued patience and cooperation as work moves forward. Please feel free to reach out with any questions.

Thank you,

BUILDING	VENTING	ROOF PROGRESS	GUTTERS	INSULATION	NOTES
Units 288/296/304/308	Complete	Start 05//27	TBD	TBD	
Units 297/305	Complete	Start 05/28	TBD	TBD	
Unit 313/321	Complete	Start 05/29	TBD	TBD	
Unit 325/329/337/345	In progress	Start 06/01	TBD	TBD	Completed vents at 325/329
Unit 330/338/346/354	In progress	TBD	TBD	TBD	reschedule 346, access
Unit 353/361	In progress	TBD	TBD	TBD	Venting Scheduled for 361 on 06/01







Julie Burgess | Account Manager  
[jburgess@confluencebigsky.com](mailto:jburgess@confluencebigsky.com)  
406.995.7220  
[Confluencebigsky.com](http://Confluencebigsky.com)

Formerly Hammond Property Management